

CITY OF BAY ST. LOUIS
PROJECT STATUS REPORT
AUGUST 2013

- 1. Traffic Signal @ Bouslog – MDOT/Tice Engineers**
This project includes construction of a traffic light at Highway 90 & Bouslog Street and incorporates traffic signal, expanded turning lanes and improvements to Bouslog, from Longfellow to Highway 90. Road improvements include milling, road service overlay & striping. Project was advertised October 2012. MDOT received four bids; bids were thrown out under bidder protest; will rebid in May. Completion date 10/31/2013. Project Cost \$400,000.00
Current Update:

 - Temporary signal lights are installed; however, a larger project will replace lights with permanent fixtures; date unknown.

- 2. Harbor, Phase I – Neel-Schaffer Engineering**
Harbor Access Ramp work is complete, Project Cost \$1.7 million.
Current Update:

 - Change Order approved by Council; closeout in process

- 3. Harbor & Pier, Phase II – BMA Engineering**
The Harbor is currently being constructed with 163 slips, including 12 ADA accessible slips, sizes ranging from 35' to 60'. The loading deck is 155' long and 60' wide with an ADA compliant wooden pier adjacent to the eastern side of the deck to facilitate ADA loading requirements. Rutherford Pier serves as the northern boundary of the harbor basin and will include a solid bulkhead wall connected to the north side of the pier to act as a breakwater structure and block sand from migrating into the basin. Pier length is approx. 1,100 linear feet. The structure includes 4 covered platforms and a 30'x50' fishing platform with a 10'x20' portion that is covered. The Parking Lot has 130 spaces available for boaters and Rutherford Pier visitors. Dredge material from the basin was used to expand the existing beach north of the pier from 150' to 250;' Project Cost \$21,120,124; construction duration, 560 calendar days.
Current Update:

 - Contractor is installing steel tie back system for the concrete bulkhead wall around the parking lot and continuing to install concrete for Breakwater decking.
 - Construction is progressing well and on schedule

- 4. Spanish Trail Sidewalks & Lighting – BMA Engineering**
This \$1,000,000.00 sidewalk project funded through MDOT extends from Main Street to city limits of Bay St. Louis. Construction will include lighting, which we are negotiating with Mississippi Power Co. to install and maintain. Work to begin summer of 2013.
Current Update:

 - Office visit with MDOT is scheduled for August 13th in Hattiesburg.
 - We are finalizing the required drainage improvements and responding to comments from MDOT from their review of the plans and specs we submitted 2 weeks ago.

- 5. Main Street Lighting & Striping – Digital Engineering**
The Main Street Project includes improvements such as decorative street lights, crosswalks, benches, trash receptacles, improved ADA ramps and caution signal at the Central Fire Station. Construction is currently underway. Webster Electric contractor; project cost \$1,000,000.00. Project completion date July 6, 2013
Current Update:

 - Presently testing lights, installing benches, bike racks and trash cans.
 - Directional signage installed

6. **FEMA LOMAR** – developing an informational letter to be distributed to the property owners along Beach Blvd to inform them of the City's intention to revise the FEMA maps and encourage their participation in the process.

A handwritten signature in blue ink that reads "Rossway Artyus". The signature is written in a cursive style with a long horizontal stroke extending to the left of the first letter.