

**CITY OF BAY ST. LOUIS
PROJECT STATUS REPORT
JULY 2013**

- 1. Traffic Signal @ Bouslog – MDOT/Tice Engineers**
This project includes construction of a traffic light at Highway 90 & Bouslog Street and incorporates traffic signal, expanded turning lanes and improvements to Bouslog, from Longfellow to Highway 90. Road improvements include milling, road service overlay & striping. Project was advertised October 2012. MDOT received four bids; bids were thrown out under bidder protest; will rebid in May. Completion date 10/31/2013. Project Cost \$400,000.00
Current Update:

 - Temporary signal lights are installed; however, a larger project will replace lights with permanent fixtures.
- 2. Harbor, Phase I – Neel-Schaffer Engineering**
Harbor Access Ramp work is complete, Project Cost \$1.7 million.
Current Update:

 - In closeout
- 3. Harbor & Pier, Phase II – BMA Engineering**
The Harbor is currently being constructed with 163 slips, including 12 ADA accessible slips, sizes ranging from 35' to 60'. The loading deck is 155' long and 60' wide with an ADA compliant wooden pier adjacent to the eastern side of the deck to facilitate ADA loading requirements. Rutherford Pier serves as the northern boundary of the harbor basin and will include a solid bulkhead wall connected to the north side of the pier to act as a breakwater structure and block sand from migrating into the basin. Pier length is approx. 1,100 linear feet. The structure includes 4 covered platforms and a 30'x50' fishing platform with a 10'x20' portion that is covered. The Parking Lot has 130 spaces available for boaters and Rutherford Pier visitors. Dredge material from the basin was used to expand the existing beach north of the pier from 150' to 250'. Project Cost \$21,120,124. Construction duration, 560 calendar days.
Current Update:

 - Deck is being poured in place
 - Events deck is taking shape
- 4. Spanish Trail Sidewalks & Lighting – BMA Engineering**
This \$1,000,000.00 sidewalk project funded through MDOT extends from Main Street to city limits of Bay St. Louis. Construction will include lighting, which we are negotiating with Mississippi Power Co. to install and maintain. Work to begin summer of 2013.
Current Update:

 - BMA will make a report at next Council meeting to proceed with sidewalks, will also discuss lighting to be installed at a later date.
- 5. Main Street Lighting & Striping – Digital Engineering**
The Main Street Project includes improvements such as decorative street lights, crosswalks, benches, trash receptacles, improved ADA ramps and caution signal at the Central Fire Station. Construction is currently underway. Webster Electric, contractor. Project Cost \$1,000,000.00. Project completion date July 6, 2013
Current Update:

 - Digital will be at next Council meeting to discuss extension of time due to weather, utility locates and raising of utility lines
- 6. FEMA LOMAR** is being revisited with option of hiring a consultant to proceed with hydrographic data required for FEMA application. Cost to be discussed in a conference call at which time a decision will be made on future of application.