

**CITY OF BAY ST. LOUIS  
PROJECT STATUS REPORT  
MAY 2013**

- 1. Traffic Signal @ Bouslog – MDOT/Tice Engineers**  
This project includes construction of a traffic light at Highway 90 & Bouslog Street and incorporates traffic signal, expanded turning lanes and improvements to Bouslog, from Longfellow to Highway 90. Road improvements include milling, road service overlay & striping. Project was advertised October 2012. MDOT received four bids; bids were thrown out under bidder protest; will rebid in May. Completion date 10/31/2013. Project Cost \$400,000.00  
Current Update:

  - MDOT decided, because of issues with funding, to install a temporary signal light at Bouslog with in the month of May until more funds are available.
  
- 2. Harbor, Phase I – Neel-Schaffer Engineering**  
Harbor Access Ramp work is complete, Project Cost \$1.7 million.  
Current Update:

  - In closeout
  
- 3. Harbor & Pier, Phase II – BMA Engineering**  
The Harbor is currently being constructed with 163 slips, including 12 ADA accessible slips, sizes ranging from 35' to 60'. The loading deck is 155' long and 60' wide with an ADA compliant wooden pier adjacent to the eastern side of the deck to facilitate ADA loading requirements. Rutherford Pier serves as the northern boundary of the harbor basin and will include a solid bulkhead wall connected to the north side of the pier to act as a breakwater structure and block sand from migrating into the basin. Pier length is approx. 1,100 linear feet. The structure includes 4 covered platforms and a 30'x50' fishing platform with a 10'x20' portion that is covered. The Parking Lot has 130 spaces available for boaters and Rutherford Pier visitors. Dredge material from the basin was used to expand the existing beach north of the pier from 150' to 250'. Project Cost \$21,120,124. Construction duration, 560 calendar days.  
Current Update:

  - Forming cap for outer perimeter breakwater.
  - Final touchups are being done on sand beach for acceptance by county
  - Pier complete except for decking. It has been decided to install decking after conclusion of hurricane season.
  
- 4. Spanish Trail Sidewalks & Lighting – BMA Engineering**  
This \$1,000,000.00 sidewalk project funded through MDOT extends from Main Street to city limits of Bay St. Louis. Construction will include lighting, which we are negotiating with Mississippi Power Co. to install and maintain. Work to begin Summer of 2013.  
Current Update:

  - Lighting fixtures and installation are being negotiated.
  
- 5. Main Street Lighting & Striping – Digital Engineering**  
The Main Street Project includes improvements such as decorative street lights, crosswalks, benches, trash receptacles, improved ADA ramps and caution signal at the Central Fire Station. Construction is currently underway. Webster Electric, contractor. Project Cost \$1,000,000.00. Project completion date July 6, 2013  
Current Update:

  - Lights are being installed on north side of Main Street
  
- 6. Hwy. 603 Lighting Repair Project –** This project is funded through Federal Highway Administration Emergency Repair Funds due to Hurricane Isaac. Project repairs to begin upon availability of funds. According to MDOT, funds are presently not available to begin work.  
Current Update:

  - Mr. Zimmerman received three (3) quotes for repair work. Cornell Electric was awarded the job at a cost of \$1,716. Work to begin soon.